BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Name of the Work : **Improvements to Roads and Drains at Thanisadnra ICICI Bank Surrounding area raods in ward no. 06 Thanisasdra**

Bill Abstract

Job Code : 006-21-000014

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
Bill Abstract

lame of work: Improvements to Roads and Drains at Thanisadnra ICICI Bank Surrounding area
'aods in ward no. 06 Thanisasdra
Work Order No: BBMP/EE/BTP/WO/160/2020-21 dt: 10.12.2020
JOB NUMBER: 006-21-000014
Estimate Cost: 100.00 lakhs.
As No: AS/EE(BTP)/20/2020-21 Dt: 25.08.2020
Ts No :TS/ SE(YNK) /14/2020-21 dt : 26.08.2020
Name of Contractor : Sri. M.L Dhananjaya

Sl No	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	KSRRB 300-1. **Earthwork excavation by manual means for roads,** drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(P.No-143 &136 ,I No-19.1&17.4& 17.1) 5km lead= 57+2.0x1.28x5 =69.80	Cum					1015.52	217.96	221343.00
2	KSRRB M2100 PCC 1 KSRRB M2100-10. Providing and laying Plain cement concrete of mix1:3:6 with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days Including cost of materials,labour, HOM curing form work, Scaffolding and Centering complete as per	Cum					312.90	5692.45	1781168.00
3	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per Specification-WALL & Bottom thickness 15Cm(Item No.37.59.2 page no.271)	Cum					347.06	7423.00	2576226.00
4	KSRB M2200-6 Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. MORTH Specification NO.1600 & 2200 Specification No. Pg No.229 Item No.28.8.2	Tonne					21.57	68292.74	1473074.00
5	Providing and Fixing **pre cast covering Slab made out** of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. (Data Rate)	Sqm					638.94	2453.62	1567716.00

Scanned by CamScanner

| | | |